NO.NC/PMC/PD/W14/2022-23/NT

Date: 25-01-2023

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

## "PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Development of park and Construction of Watchmen room at Bagalgunte 12th cross, Nagalakshmi Temple Park in Dasarahalli Zone. Ward No.14

| Item No | Description of work | Unit | Qty |
|---|---|---|---|
| 1 | KSRB 2-2.1 : Earthwork excavation by manual means for foundation of buildings, water supply, sanitary lines and electrical conduits etc., either in pits or in trenches 1.5m and above in width, in soil not exceeding 1.5 m. in depth including dressing the bottom and | Cum | 89.22 |
| 2 | KSRB 4-1.3: Providing and laying in position plain cement concrete of mix 1:4:8 OPC cement @ 180 Kgs with 40mm and down size graded granite metal of coarse aggregates @ 0.85 cum and fine aggregates @ 0.57 cum machine mixed, machine mixed,concrete laid in layers | Cum | 16.73 |
| 3 | KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar, stone hammerd dressed in courses not less than 20 cms high, bond stones at 2m. apart in each course including cost of materials, labour, curing | Cum | 55.79 |
| 4 | KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6,edges of stones chistle dressed in courses not less than 15 cms high, bond stones at 2m. apart in each course including cost of materials, labour, | Cum | 50.57 |
| 5 | KSRB 4-2.2: Providing and laying in position Reinforced Cement Concrete of design mix M20 with OPC cement @ 320 Kgs with 20mm and down size graded granite metal of coarse aggregates @ 0.69 cum and fine aggregates @ 0.46 cum, with superplastisiser @ 3 Liters | Cum | 7.32 |
| 6 | KSRB : 2.3 : Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m and lift upto 1.5m including cost of all labour complete as | Cum | 72.49 |
| 7 | KSRB 15.1.2 Providing flush pointing 20mm deep to square rubble, course or uncoursed stone masonry with cement mortar after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications.cement morter 1:4 | Sqm | 136.89 |
| 8 | Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1:2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of | m | 96.00 |
| 9 | KSRB 2-2.1 : Earthwork excavation by manual means for foundation of buildings, water supply, sanitary lines and electrical conduits etc., either in pits or in trenches 1.5m and above in width, in soil not exceeding 1.5 m. in depth including dressing the bottom and | Cum | 164.72 |
| 10 | kSRB-3.2: Providing and injecting chemical emulsion for Pre-constructional Anti-Termite Treatment, creating continuous chemical barrier under and around the column pits, walls, trenches, basement excavation, top surface of the plinth filling, junction of wall and floor, | sqm | 235.62 |

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

NEWZEN CONSULTANT BANGALORE, #304, First floor, 6th Cross,Gidadakonenahalli, Viswaneedam Post,
Bangalore-560091. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

Scanned with CamScanner

# NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

| | Description of work | Unit | Qty |
|---|---|---|---|
| 11 | KSRB 4-2.2: Providing and laying in position Reinforced Cement Concrete of design mix M20 with OPC cement @ 320 Kgs with 20mm and down size graded granite metal of coarse aggregates @ 0.69 cum and fine aggregates @ 0.46 cum, with superplastisiser @ 3 Liters | Cum | 54.38 |
| 12 | KSRB 4-1.3: Providing and laying in position plain cement concrete of mix 1:4:8 OPC cement @ 180 Kgs with 40mm and down size graded granite metal of coarse aggregates @ 0.85 cum and fine aggregates @ 0.57 cum machine mixed, machine mixed,concrete laid in layers | Cum | 46.96 |
| 13 | Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork, curing, including | Nos | 387.00 |
| 14 | KSRRB M800-6. Painting two coats on New Concrete Surface:-Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concrete surfaces complete as per specifications. MORTH Specification No. 803 (Page no-181, Item No-24.7 of | Sqm | 69.72 |
| 15 | Stone bench " Executive Bench : Made out of sadarohally Grey Stone with hand supports with 3Line Finishing witharch.Design with 100 mm SLAB . Fleight 90 X Length150 Width 45 Cms. ---- All terms and conditions are as per tender document | Each | 21.00 |

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

NEWZEN CONSULTANT Bangalore

For Newzen Consultants Bangalore

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner